BRUHAT BANGALORE MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	**Improvements to Roads and drains in ward No 13.**
2	Sanctioned Estimate Amount	:	98.00 lakhs
3	Head of Account	:	P 3657
4	Administrative Approval	:	EE/DD/AS/85/2020-21, Date:02/07/2020
5	Jobe Code	:	013-20-000022
6	Technical Sanction	:	SE/DZ/TS/56/2020-21, Dated.17/07/2020
7	Approval to Tender	:	
	a) Employer		Commissioner Bruhat Bangalore Mahanagara Palike, NR Square, Bangalore
	d) Name of the Agency	:	**K B Constructions (B J Kumara)**
	e) Agreement No./Date/ Amount	:	BBMP/EE/DD/WO/196/2020-21. Dated 03/03/2021
	f) Tender Premium	:	+3.95
8	Work Order No.	:	BBMP/EE/DD/WO/196/2020-21. Dated 03/03/2021
9	Date of Commencement	:	05-03-2021
10	Scheduled Date of Completion	:	02-09-2021
11	Time Extension if any	:	No
12	Actual Date of Completion	:	26-08-2021
13	Delay in Execution of Work	:	No
14	Amount as per Sanctioned Estimate	:	98.00 Lahks
	b) Amount as per Tender/Agreement	:	87,04,737.00 (+ 12% GST)
	c) Amount of Work Slip	:	70,31,617.46 (+12%GST)
	d) Amount of EIRL	:	16,72,804.31 (+12%GST)
	e)Amount as per Actual Expenditure	:	87,00,445.00 (+12%GST)
	f) Excess / Savings over Sanctioned Estimate	:	
	g)Excess/Savings over Tendered Amount	:	4292.00
15	Name of the Officials in Charge of Work		VENKATESHAPPA.
	a) Asst. Engineer / Junior Engineer		JANARDHAN.
	b) Asst. Executive Engineer		ATHIQUR. REHMAN IDRUS SYED.
	c) Executive Engineer		

The work is completed on 26-08-2021 ***with Defect liability period/Maintenance period from*** 26.08.21 ***to*** 25.08.21

Certificate:-

a) *Certified that the above work has been completed within the stipulated time noted in entrustment order.*

b) *Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.*

Asst.Engineer
Ward No 13
Shettyhalli, Sub -Division

Asst. Executive Engineer
Shettyhalli Sub- Dasarahalli
BBMP

Executive Engineer
Dasarahalli Zone
BBMP

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.